Name of work : Development of parks in Paschim County and L M enclave in Dasarahalli Zone

	Pre measurement recorded on:						
em No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
1	KSRRB 200-8.Clearing and grubbing thorney jungle including uprooting rank vegetation, grass, brush, shrubs, saplings and trees of girth upto 300mm, by manual means, in area of light jungle, removal of stumps, disposal of unserviceable materials, stacking of serviceable materials labour charges complete as per specifications.						
	Paschim county Park						
	East Side	1	9.00	1.00		9.00	
		1	13.00	1.00		13.00	
	West Side	1	8.00	1.00		8.00	
		1	6.00	1.00		6.00	
	North Side	1	12.00	1.00		12.00	
		1	8.00	1.00		8.00	
	South Side	1	6.00	1.00		6.00	
		1	8.00	1.00		8.00	
				Total Quantity		61.00	Sqm
				Payable Quantity		**61.00**	Sqm

Asst. Executive Engineer
Project Division, Dasarahalli Zone
BBMP, Bangalore

Assistant Engineer 20/2/23

Assistant Executive Engineer
Project division
Dasara halli Zone
20/2/2023

Scanned with CamScanner

Name of work : Development of parks in Paschim County and L M enclave in Dasarahalli Zone

Pre measurement recorded on:

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
2	Removing and resetting of kerb stones						
	Paschim county Park						
	Outer Side						
	East Side	1	8.60			8.60	
		1	19.80			19.80	
		1	10.80			10.80	
		1	18.60			18.60	
		1	17.60			17.60	
	South Side	1	30.00			30.00	
		1	4.50			4.50	
		1	16.90			16.90	
	Shoulder drain	1	2.45			2.45	
		1	2.95			2.95	
	West Side	1	29.50			29.50	
	Shoulder drain	2	1.45			2.90	
	North Side	1	30.00			30.00	
		1	18.00			18.00	
	Inner Side						
	East Side	1	4.60			4.60	
		1	18.20			18.20	
		1	18.30			18.30	
		1	18.60			18.60	
		1	12.80			12.80	
	South Side	1	29.00			29.00	
		1	14.30			14.30	
	West Side	1	25.35			25.35	
	North Side	1	30.00			30.00	
		1	15.50			15.50	
	Deduction of damaged Kerbs						
	East Side	-1	10.00			-10.00	
		-1	7.00			-7.00	
	South Side	-1	8.00			-8.00	
		-1	9.00			-9.00	
	West Side	-1	8.00			-8.00	
		-1	6.00			-6.00	
	North Side	-1	9.00			-9.00	
		-1	8.00			-8.00	
					Total Quantity	334.25	Rmtr
					Payable Quantity	**334.20**	Rmtr

Asst. Executive Engineer
Project Division, Dasarahalli Zone
BBMP, Bangalore

Assistant Engineer 01/3/23 to 06/3/23

Assistant Executive Engineer
Project division
Dasara halli Zone
06/3/2023

Scanned with CamScanner

Name of work : Development of parks in Paschim County and L M enclave in Dasarahalli Zone

Pre measurement recorded on:

Item No.	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
4	Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications.						
	Paschim county Park						
	For Kerb						
	Outer Side						
	East Side	1	8.60	0.20	0.15	0.26	
		1	19.80	0.20	0.15	0.59	
		1	10.80	0.20	0.15	0.32	
		1	18.60	0.20	0.15	0.56	
		1	17.60	0.20	0.15	0.53	
	South Side	1	30.00	0.20	0.15	0.90	
		1	4.50	0.20	0.15	0.14	
		1	16.90	0.20	0.15	0.51	
	Shoulder drain	1	2.45	0.20	0.15	0.07	
		1	2.95	0.20	0.15	0.09	
	West Side	1	29.50	0.20	0.15	0.89	
	Shoulder drain	2	1.45	0.20	0.15	0.09	
	North Side	1	30.00	0.20	0.15	0.90	
		1	18.00	0.20	0.15	0.54	
	Inner Side						
	East Side	1	4.60	0.20	0.15	0.14	
		1	18.20	0.20	0.15	0.55	
		1	18.30	0.20	0.15	0.55	
		1	18.60	0.20	0.15	0.56	
		1	12.80	0.20	0.15	0.38	
	South Side	1	29.00	0.20	0.15	0.87	
		1	14.30	0.20	0.15	0.43	
	West Side	1	25.35	0.20	0.15	0.76	
	North Side	1	30.00	0.20	0.15	0.90	
		1	15.50	0.20	0.15	0.47	
	For Foot path way						
	East Side	1	17.20	2.00	0.20	6.88	
		1	6.80	2.00	0.20	2.72	
		1	17.60	2.00	0.20	7.04	
		1	13.45	2.00	0.20	5.38	
		1	18.50	2.00	0.20	7.40	
	South Side	1	30.00	2.00	0.20	12.00	
	Entrance	1	2.00	3.70	0.20	1.48	
		1	17.30	2.00	0.20	6.92	
	West Side	1	29.85	2.00	0.20	11.94	
	North Side	1	47.00	2.00	0.20	18.80	
	For plat form of Granite Benches						

Asst. Executive Engineer
Project Division, Dasarahalli Zone
BBMP, Bangalore

Scanned with CamScanner

Name of work : Development of parks in Paschim County and L M enclave in Dasarahalli Zone

Pre measurement recorded on: 3/4/2023

m	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
	Providing and laying in position plain cement concrete of Mix 1:3:6 with OPC @ 220kgs, with 20mm and down size graded granite metal coarse aggregates @0.69 cum and fine aggregtes @ 0.56cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM curing complete as per specifications. Specification No. KBS 4.1.4.2						
	Paschim county Park						
	For Kerb						
	Outer Side						
	East Side	1	8.60	0.20	0.10	0.17	
		1	19.80	0.20	0.10	0.40	
		1	10.80	0.20	0.10	0.22	
		1	18.60	0.20	0.10	0.37	
		1	17.60	0.20	0.10	0.35	
	South Side	1	30.00	0.20	0.10	0.60	
		1	4.50	0.20	0.10	0.09	
		1	16.90	0.20	0.10	0.34	
	Shoulder drain	1	2.45	0.20	0.10	0.05	
		1	2.95	0.20	0.10	0.06	
	West Side	1	29.50	0.20	0.10	0.59	
	Shoulder drain	2	1.45	0.20	0.10	0.06	
	North Side	1	30.00	0.20	0.10	0.60	
		1	18.00	0.20	0.10	0.36	
	Inner Side						
	East Side	1	4.60	0.20	0.10	0.09	
		1	18.20	0.20	0.10	0.36	
		1	18.30	0.20	0.10	0.37	
		1	18.60	0.20	0.10	0.37	
		1	12.80	0.20	0.10	0.26	
	South Side	1	29.00	0.20	0.10	0.58	
		1	14.30	0.20	0.10	0.29	
	West Side	1	25.35	0.20	0.10	0.51	
	North Side	1	30.00	0.20	0.10	0.60	
		1	15.50	0.20	0.10	0.31	
	For plat form of Granite Benches						
	South Side	1	2.00	1.00	0.10	0.20	
		1	2.00	1.20	0.10	0.24	
		1	4.20	1.20	0.10	0.50	
		1	4.00	1.25	0.10	0.50	
	Near Children Park	1	6.05	1.20	0.10	0.73	
		1	4.00	1.25	0.10	0.50	
	West Side	1	2.00	1.20	0.10	0.24	
		1	3.95	1.20	0.10	0.47	

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

Scanned with CamScanner

	1	2.00	1.20	0.10	0.24	
North Side	1	2.00	1.20	0.10	0.24	
	1	2.10	1.15	0.10	0.24	
Gym Equipment plat Form	2	8.90	0.75	0.10	1.34	
	2	10.00	0.75	0.10	1.50	
	1	8.50	9.10	0.10	7.74	
For Gate Columns	2	0.75	0.75	0.15	0.17	
		0.75	0.75	0.15	0.08	
			Total Quantity		22.91	Cum
			Payable Quantity		**22.91**	Cum

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

02/04/23

Assistant Engineer

Assistant Executive Engineer
Project division
Dasarahalli Zone

Scanned with CamScann

Name of work : Development of parks in Paschim County and L M enclave in Dasarahalli Zone

Pre measurement recorded on:

Discription of Item	No	Length	Breadth	Depth	Qty	Unit
Providing and laying in position reinforced cement concrete of Design Mix M20 with OPC @ 320kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregtes @ 0.460 cum, with super plasticisers @ 3 liters confirming to IS 9103-1999 reafirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundation for footings, pedastals, retaining walls, return walls, walls (any thickness) including attached pilasters, columnspillars, posts, struts, buttresses, bed blocks, anchor blocks &						
Paschim county Park						
For Poles of Fencing	9	0.45	0.45	0.45	0.82	
For plat form of Granite Benches						
South Side	1	2.00	1.00	0.10	0.20	
	1	2.00	1.20	0.10	0.24	
	1	4.20	1.20	0.10	0.50	
	1	4.00	1.25	0.10	0.50	
Near Children Park	1	6.05	1.20	0.10	0.73	
	1	4.00	1.25	0.10	0.50	
West Side	1	2.00	1.20	0.10	0.24	
	1	3.95	1.20	0.10	0.47	
	1	2.00	1.20	0.10	0.24	
North Side	1	2.00	1.20	0.10	0.24	
	1	2.10	1.15	0.10	0.24	
Gym Equipment plat Form	1	8.90	10.00	0.10	8.90	
For Gym Equipment Base	8	0.60	0.60	0.70	2.02	
For Children Equipment Base	2	0.60	0.60	0.70	0.50	
For Gate Column	2	0.60	0.60	0.70	0.50	
	1	0.60	0.60	0.70	0.25	
Shoulder drain	1	2.50	0.60	0.15	0.23	
	1	1.45	0.60	0.15	0.13	
			Total Quantity		17.46	Cum
			Payable Quantity		17.40	Cum

Asst. Executive Engineer
Project Division, Dasarahalli Zone
BBMP, Bangalore

15/3/23
Assistant Engineer

15/3/23
Assistant Executive Engineer
Project division
Dasara halli Zone

Scanned with CamScann

Name of work : Development of parks in Paschim County and L M enclave in Dasarahalli Zone

	Pre measurement recorded on:							
em	Discription of Item	No	Sides	Length	Breadth	Depth	Qty	Unit
2	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as walls at any thickness, including attached pilasters, buttresses, plinth cills and string courses cost of all materials, labour complete							
	Paschim county Park							
	For Poles of Fencing	9	2	0.45		0.40	3.24	
	For plat form of Granite Benches						0.00	
	South Side	1	2	2.00		0.20	0.80	
		1	2	1.20		0.20	0.48	
		1	2	2.00		0.20	0.80	
		1	2	1.20		0.20	0.48	
		1	2	4.20		0.20	1.68	
		1	2	1.20		0.20	0.48	
		1	2	4.00		0.20	1.60	
		1	2	1.25		0.20	0.50	
	Near Children Park	1	2	6.05		0.20	2.42	
		1	2	1.20		0.20	0.48	
		1	2	4.00		0.20	1.60	
		1	2	1.25		0.20	0.50	
	West Side	1	2	2.00		0.20	0.80	
		1	2	1.20		0.20	0.48	
		1	2	3.95		0.20	1.58	
		1	2	1.20		0.20	0.48	
		1	2	2.00		0.20	0.80	
	North Side	1	2	1.20		0.20	0.48	
		1	2	2.00		0.20	0.80	
		1	2	1.20		0.20	0.48	
		1	2	2.10		0.20	0.84	
		1	2	1.15		0.20	0.46	
	Gym Equipment plat Form	1	8.9	10.00		0.10	8.90	
	For Gym Equipment Base	8	4	0.60		0.60	11.52	
	For Children Equipment Base	2	4	0.60		0.60	2.88	
	For Gate Column	2	4	0.60		0.60	2.88	
		1	4	0.60		0.60	1.44	
					Total Quantity		46.74	Sqm
					Payable Quantity		46.74	Sqm

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

Assistant Engineer 14/3/23 to 23/3/23

Assistant Executive Engineer
Project division
Dasara halli Zone

Scanned with CamScanner

Name of work : Development of parks in Paschim County and L M enclave in Dasarahalli Zone

Item No	Pre measurement recorded on: Discription of Item	No	Length	Breadth	Depth	Qty	Unit
30	Executive Bench : Made out of Sadarohally Grey Stone with hand supporters with 3 line finishing with arch Design with 100 mm Slab Height 90 x length 150 Width 45 Cms						
	Paschim county Park						
		18				18.00	
				Total Quantity		18.00	Each
				Payable Quantity		18.00	Each

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

Assistant Engineer 04/05/23

Assistant Executive Engineer
Project division
Dasara halli Zone

Scanned with CamScann

Name of work : Development of parks in Paschim County and L M enclave in Dasarahalli Zone

em	Pre measurement recorded on:						
	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
	Supply and fixing of children play equiment maxima N Swing : Inverted U shaped structural posts of height 2.31m are to be schedule hot dip galvanized with a 114mm OD and 2.2mm (Wall) thickness of the Tubing toprail at Heigjht 2.31m and dia 114 mm shall be an all robtic welded uint fabricated 114 OD plastic Components such as swing seats super thickplastic shall be anminated and shall be rotationally molded from antistic copoymer virigin linear low density UV stabilized Polythyene with Colour molded in and minimum thickness of 6.8 mm the rates are to be inclusive of supply and installation at site inclusive of all taxes and transportation charges						
	Paschim county Park						
		1				1.00	
				Total Quantity		1.00	**Each**
				Payable Quantity		**1.00**	**Each**

Asst. Executive Engineer
Project Division, Dasrahalli Zone

04/05/23

Assistant Engineer

Assistant Executive Engineer
Project division
Dasara halli Zone

Scanned with CamScanner

Name of work : Development of parks in Paschim County and L M enclave in Dasarahalli Zone

	Pre measurement recorded on:						
Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
32	Supply and fixing of childiren play equipment four seater seesaw The Seasaw Consists of two poles of dia 114mm and thickness of 2.5 mm which balances the horizontal rod at the center which is the size of 3110mm length and dia 114 mm with consists of a 4 seats which is made of LLDPE virigin plastic of size 305mm x 213mm x 125mm the rates are to be inclusive of supply and installation at site inclusive of all taxes and transportation charges						
	Paschim county Park						
		1				1.00	
				Total Quantity		1.00	**Each**
				Payable Quantity		**1.00**	**Each**

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

04/05/23

Assistant Engineer

Assistant Executive Engineer
Project division
Dasara halli Zone

Scanned with CamScann

Name of work : Development of parks in Paschim County and L M enclave in Dasarahalli Zone

Item No	Pre measurement recorded on: / Discription of Item	No	Length	Breadth	Depth	Qty	Unit
33	Supply and fixing of children multi play equipment with two slides monkey bar baffles with animated roof upright structural posts of height 2.2m and 3m are to schedule hot dip galvanized steel with 114mm OD and 2.2mm (wall) thickness of the tubing deck of size 1.45mx1.45m and stair case of size 1.05mx0.77m are fabricated from 2mm perforated solid punched steel deck perimeter is a precision pre punched for attachment handrail of height 1.90m and dia 32mm shall be an all robotic welded unit fabricated from 32 OD galvanized steel pipes with a baked on a powder coating finish spring climber of thickness dia 38mm piped walls of height 2.2m are all robotic welded fabricated from 32 OD galvanized steel pipes for the outer pipes and 25mm OD galvanized steel for the inner parallel bars with a baked on powder coat finish the rates are to be inclusive of supply and installation at site inclusive of all taxes and transportation charges						
	Paschim county Park						
		1				1.00	
				Total Quantity		1.00	**Each**
				Payable Quantity		**1.00**	**Each**

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

04/05/23

Assistant Engineer

Assistant Executive Engineer
Project division
Dasara halli Zone

Scanned with CamScann

Name of work : Development of parks in Paschim County and L M enclave in Dasarahalli Zone

Pre measurement recorded on:

Item No.	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
6.3	Supply & fixing of Pull Down Challenger (Shoulder Press) (Area - 4'6" X 3' Height 7) : All tubular steel of 2.5mm thickness are galvanized and zinc dipped. All welded joints are scalloped as necessary and welded. All welds are dressed off removing all sharp edges and burrs. Rubber: High quality grip rubber is used for the handles. Bearings: Maintenance - free self greased SKF ball bearings. Scope of delivery : 1 completely pre assembled equipments modules. This equipment is powder coated -- All terms and conditions are as per tender document.						
	Paschim county Park						
						1.00	
					Total Quantity	1.00	Each
					Payable Quantity	1.00	Each

Asst Executive Engineer
Project Division, Dasarahalli Zone
BBMP, Bangalore

04/05/23

Assistant Engineer

Executive Engineer
Project Division
Dasarahalli Zone, BBMP

Assistant Executive Engineer
Project Division
Dasara halli Zone

Scanned with CamScann

Name of work : Development of parks in Paschim County and L M enclave in Dasarahalli Zone

Pre measurement recorded on:

Item	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
E-4	Supply & fixing of Seated Chest Press (Area - 4'6" X 3' Height 7') : The chest press is heavy guage steel made up of 100mm NB MS pipes. The sub structure consists of 25 mm NB MS pipes and heavy duty bushes pivoted to one end and moveable up down on the other. The seats are made up of pressed FRP, self weighted machine built to support vigorous workout for up to 2 people. The Chest press supports and promotes strength to the chest, arms, shoulders and back. The exercise can be done in repetitions by increasing the time gradually which help in building stamina. Maintenance - free self greased SKF ball bearings. The whole equipment is powder coated ---- All terms and conditions are as per tender document.						
	Paschim county Park						
		1				1.00	
					Total Quantity	1.00	**Each**
					Payable Quantity	1.00	**Each**

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

Executive Engineer
Project Division
Dasarahalli Zone, BBMP

04/05/23

Assistant Engineer

Assistant Executive Engineer
Project division
Dasara halli Zone

Scanned with CamScanner

Name of work : Development of parks in Paschim County and L M enclave in Dasarahalli Zone

Pre measurement recorded on:

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
E-5	Supply & fixing of Elliptical (Cross Trainer) (Area - 5' X 3', Height - 5'6") : All tubular steel of 2.5 mm thickness are galvanized and zinc dipped.All welded. All welded joints are dressed off removing all sharp edges and burrs. All metal parts are powder coated using marpol powder to the thickness of 80-120microns. Rubber: High quality grip rubber is used for the handles. Bearings Maintenance-free self greased SKF ball bearings Scope of delivery: 1 completely pre-assembled equipment modules. This equipment is powder coated. ---- All terms and conditions are as per tender document.						
	Paschim county Park						
		1				1.00	
					Total Quantity	1.00	Each
					Payable Quantity	1.00	Each

Asst. Executive Engineer
Project Division, Dasrahalli Zone, BBMP

Executive Engineer
Project Division
Dasarahalli Zone, BBMP

04/05/23

Assistant Engineer

Assistant Executive Engineer
Project division
Dasara halli Zone

Scanned with CamScanner

Name of work : Development of parks in Paschim County and L M enclave in Dasarahalli Zone

Pre measurement recorded on:

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
6	Supply & fixing of Air walker (moon walker) area-4' X 3' height 4') : This equipment is made up of 100mm NB heavy guage pipes .The footsteps are made up of Alunminium castings. This helps in strengthening and toning the legs. Experiment with various speeds and different levels of intensity can be done maintenance- free self greased SKF ball bearings. This Equipment is powder coated. ---- All terms and conditions are as per tender document.						
	Paschim county Park						
		1				1.00	
					Total Quantity	1.00	**Each**
					Payable Quantity	1.00	**Each**

Asst Executive Engineer
Project Division, Dasarahalli Zone
BBMP, Bangalore

04/05/23

Assistant Engineer

Executive Engineer
Project Division
Dasarahalli Zone, BBMP

Assistant Executive Engineer
Project division
Dasara halli Zone

Scanned with CamScann

Name of work : **Development of parks in Paschim County and L M enclave in Dasarahalli Zone**

Pre measurement recorded on:

Item	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
5.7	Supply & fixing of Doulbe health walker (Hand Puller) (Area- 5'6"x3'6" Height -5'6") ; This equipment is made up of Central 100mm pillars. The first steps are made up of Aluminium castings. Two people can exercise on the equipment in a back and forth motion. Experiments with various speeds and different levels of intensity can be done. It gives cardiovascular benefits promotes strengthening the biceps,hips and lower back. Maintenance-free self greased SKF ball bearings. This Equipment is powder coated ---- All terms and conditions are as per tender document.						
	Paschim county Park						
		1				1.00	
					Total Quantity	1.00	**Each**
					Payable Qty.	**1.00**	**Each**

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

04/05/23

Assistant Engineer

Executive Engineer
Project Division
Dasarahalli Zone, BBMP

Assistant Executive Engineer
Project division
Dasara halli Zone

Scanned with CamScanner

Name of work : Development of parks in Paschim County and L M enclave in Dasarahalli Zone

Pre measurement recorded on:

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
E-8	Supply & fixing of Bicycle (Exercise Cycle) (Area- 4'x3' Height -4') : This is a stationary cycle made up of central pillar 100m pipes. The seat is made up of FRP. This equipment gives the benefits of cycling and improves blood flow to the legs. Maintenance free self-greased SKF ball bearings. The whole equipment is powder coated. ---- All terms and conditions are as per tender document.						
	Paschim county Park						
		1				1.00	
					Total Quantity	1.00	**Each**
					Payable Quantity	1.00	**Each**

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

04/05/23

Assistant Engineer

Assistant Executive Engineer
Project Division
Dasara halli Zone

Scanned with CamScanner

Name of work : Development of parks in Paschim County and L M enclave in Dasarahalli Zone

Pre measurement recorded on:

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
E-9	Supply & fixing of Standing Rotation (Area- 6'x3' Height -4'6") : Providing and fixing Standing Rotation made upof 100mm NBMS pipe the sub stracture consists of 32mm NBMS pipes and heavy duty self greased SKF bearing and bushes provided to ensure smooth plate rotation, the standing plates are made up of pressed sheet metal of heavy gauge it benches in stretching the internal and external oblique's and adding emphasis on the abdominals and extensor muscles of the spine , the above equipment is duly powder coated ---- All terms and conditions are as per tender document.						
	Paschim county Park						
		1				1.00	
					Total Quantity	1.00	Each
					Payable Quantity	1.00	Each

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

Executive Engineer
Project Division
Dasarahalli Zone, BBMP

Assistant Engineer 04/05/23

Assistant Executive Engineer
Project division
Dasara halli Zone

Scanned with CamScann

Name of work : Development of parks in Paschim County and L M enclave in Dasarahalli Zone

Pre measurement recorded on:

Item	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
4.10	Supply & fixing of Rope Puller : The rope puller made up of 100mm NBMS pipe. The substructure consists of 32mm NBMS pipes and heavy duty pulleys provided to ensure smooth rope transition; These are primary indictor of upper body strength. The exercises phase more emphasis on the trape muscles of the back bleeps Maintenance free self greased SKF ball bearings. the above equipment is duly powder coated ---- All terms and conditions are as per tender document.						
	Paschim county Park						
		1				1.00	Each
						1.00	Each

Assistant Engineer 04/05/23

Assl. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

Executive Engineer
Project Division
Dasarahalli Zone

Assistant Executive Engineer
Project Division
Dasara halli Zone

Scanned with CamScanner

4 parks in Paschim county and

Name of work : Development of parks in Paschim County and L M enclave in Dasarahalli Zone

Pre measurement recorded on:

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
E-11	Supply And Fixing Of Children Play Equipment Horse Rider: HDPE Of Size 0.83m X 0.31m X 0.87m Plastic Components Super Thick Plastic Shall be Rorationally Molded Anistastic Copolymer Virgin Linear Low Density UV Stabilized Polyethlyene With Colour Molded is Not Added .Spelized Connectors Such As Clamps And Couplings Are To Be Cast From Aluminium Which is Pre - treated And Curved With Baked on Powder Coat Finish.The rates Are To Be Inclusive Of Supply And Installation At Site Inclusive Of All Taxes And Transportation Charges(Data Rate)						
	Paschim county Park						
		1				1.00	
		1				1.00	Each
		1				1.00	Each

Asst. Executive Engineer
Project Division, Dasarahalli Zone
BBMP, Bangalore

04/05/23

Assistant Engineer

Assistant Executive Engineer
Project division
Dasara halli Zone

Scanned with CamScann